

SN	Constituency	Installments not released by Govt. of India	
		2009-10 (Ist)	2009-10 (IInd)
1	Amritsar	1	1
2	Anandpur Sahib		1
3	Bathinda		1
4	Faridkot		1
5	Fatehgarh Sahib		1
6	Ferozepur		1
7	Gurdaspur		1
8	Hoshiarpur		1
9	Jalandhar		1
10	Khadoor Sahib		1
11	Ludhiana		1
12	Patiala		1
13	Sangrur		1
	Total	1	13

SN.	Name - Rajya Sabha MP	Installments not released by GOI						Reasons of non-release				
		2006-07 (IInd)	2007-08 (Ist)	2007-08 (IInd)	2008-09 (Ist)	2008-09 (IInd)	2009-10 (Ist)	2009-10 (IInd)	Unsanctioned balance >50 lakh	Unspent Balance >100 lakh	UC pending	Audit certificate pending
1	Sh. Raj Mohinder Singh (Amritsar)							1	No	No	2008-09	2007-08
2	Sh. Ashwani Kumar (Gurdaspur)	1	1	1	1	1	1	1	No	No	2006-07 2007-08 2008-09	2005-06 2006-07 2007-08
3	Sh. Dharam Pal Sabarwal (Hoshiarpur)					1	1	1	Yes	Yes	2007-08	2006-07
4	Smt. Ambika Soni (Hoshiarpur)							1	No	Yes		
5	Sh. Varinder Singh Bajwa (Hoshiarpur)							1	No	Yes		
6	Sh. Naresh Gujral (Jalandhar)							1	Yes	Yes		2006-07
7	Sh. M.S.Gill (Tarn Taran)							1	No	No	2008-09	
	Total	1	1	1	1	2	2	7				

SN	Nodal District	Funds available					Actual Expenditure					Unutilised funds (Col 7-Col 12)	% age utilisation of funds Col.(12/7)	Rank
		Sitting Lok Sabha	Sitting Rajya Sabha	Previous Lok Sabha	Retired Rajya Sabha	Total	Sitting Lok Sabha	Sitting Rajya Sabha	Previous Lok Sabha	Retired Rajya Sabha	Total			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	Amritsar	0.00	839.98	5432.04	500.46	6772.48	0.00	759.34	5167.25	500.46	6427.05	345.43	94.90	4
2	Bathinda	105.43	0.00	2642.48	0.00	2747.91	7.13	0.00	2579.08	0.00	2586.21	161.70	94.12	6
3	Faridkot	100.00	0.00	2748.01	660.31	3508.32	0.00	0.00	2576.26	656.22	3232.48	275.84	92.14	9
4	Ferozepur	100.00	0.00	2644.13	395.00	3139.13	0.00	0.00	2605.84	395.00	3000.84	138.29	95.59	3
5	Gurdaspur	100.29	964.00	2643.03	750.51	4457.83	0.00	882.05	2591.00	750.11	4223.16	234.67	94.74	5
6	Hoshiarpur	100.00	3077.55	2664.81	0.00	5842.36	0.00	2590.40	2591.75	0.00	5182.15	660.21	88.70	13
7	Jalandhar	100.00	519.54	5204.28	1016.95	6840.77	0.00	331.31	4862.05	1016.95	6210.31	630.46	90.78	10
8	Ludhiana	100.00	0.00	2682.17	1951.50	4733.67	0.00	0.00	2466.46	1949.50	4415.96	317.71	93.29	7
9	Patiala	100.00	0.00	2636.08	1974.33	4710.41	0.00	0.00	2577.76	1965.58	4543.34	167.07	96.45	2
10	Sangrur	100.00	0.00	2654.63	1254.02	4008.65	0.00	0.00	2630.95	1254.02	3884.97	123.68	96.91	1
11	Fatehgarh Sahib	100.00	0.00	2678.88	1204.01	3982.89	0.00	0.00	2528.01	1177.76	3705.77	277.12	93.04	8
12	Ropar	100.00	0.00	0.00	0.00	100.00	0.00	0.00	0.00	0.00	0.00	100.00	0.00	15
13	Mansa	0.00	0.00	0.00	806.16	806.16	0.00	0.00	0.00	806.16	806.16	0.00	100.00	11
14	Mukatsar	0.00	0.00	0.00	813.88	813.88	0.00	0.00	0.00	811.46	811.46	2.42	99.70	12
15	Tarn Taran	100.00	1070.81	0.00	0.00	1170.81	0.00	995.30	0.00	0.00	995.30	175.51	85.01	14
Total		1205.72	6471.88	34630.54	11327.13	53635.27	7.13	5558.40	33176.41	11283.22	50025.16	3610.11	93.27	

SN.	Nodal District	Works Sanctioned					Works Completed					Pending Works (col.7-12)	%age of works completed Col.(12/7)	Rank
		Sitting Lok Sabha	Sitting Rajya Sabha	Previous Lok Sabha	Retd. Rajya Sabha	Total	Sitting Lok Sabha	Sitting Rajya Sabha	Previous Lok Sabha	Retd. Rajya Sabha	Total			
<i>1</i>	<i>2</i>	<i>3</i>	<i>4</i>	<i>5</i>	<i>6</i>	<i>7</i>	<i>8</i>	<i>9</i>	<i>10</i>	<i>11</i>	<i>12</i>	<i>13</i>	<i>14</i>	<i>15</i>
1	Amritsar	0	516	5342	308	6166	0	221	4300	308	4829	1337	78.32	13
2	Bathinda	51	0	3211	0	3262	0	0	2898	0	2898	364	88.84	10
3	Faridkot	0	0	4510	254	4764	0	0	4423	251	4674	90	98.11	5
4	Ferozepur	0	0	2446	134	2580	0	0	2417	134	2551	29	98.88	3
5	Gurdaspur	0	986	2976	703	4665	0	797	2781	696	4274	391	91.62	7
6	Hoshiarpur	0	1574	5294	0	6868	0	1070	4966	0	6036	832	87.89	11
7	Jalandhar	0	182	8293	708	9183	0	137	7571	705	8413	770	91.61	8
8	Ludhiana	0	0	2615	762	3377	0	0	2282	759	3041	336	90.05	9
9	Patiala	0	0	2342	2081	4423	0	0	2155	2070	4225	198	95.52	6
10	Sangrur	0	0	3890	1200	5090	0	0	3799	1200	4999	91	98.21	4
11	Fatehgarh Sahib	0	0	5327	1669	6996	0	0	4511	1626	6137	859	87.72	12
12	Ropar	0	0	0	0	0	0	0	0	0	0	0	0.00	15
13	Mansa	0	0	0	983	983	0	0	0	983	983	0	100.00	1
14	Mukatsar	0	0	0	766	766	0	0	0	761	761	5	99.35	2
15	TarnTaran	0	419	0	0	419	0	152	0	0	152	267	36.28	14
Total		51	3677	46246	9568	59542	0	2377	42103	9493	53973	5569	90.65	

SN	Nodal District	Total Funds available	Funds sanctioned	Unsanctioned Balance (col.3- col.4)	Actual Expenditure	Unutilised/ Unspent Balance (col.3 - col.6)	%age utilisation over funds available (col.6 over col.3)
<i>1</i>	<i>2</i>	<i>3</i>	<i>4</i>	<i>5</i>	<i>6</i>	<i>7</i>	<i>8</i>
<i>1</i>	<i>Amritsar</i>	<i>5432.04</i>	<i>5431.73</i>	<i>0.31</i>	<i>5167.25</i>	<i>264.79</i>	<i>95.13</i>
1.1	Amritsar Constituency	2753.15	2753.15	0.00	2654.83	98.32	96.43
1.2	Taran Tarn Constituency	2678.89	2678.58	0.31	2512.42	166.47	93.79
2	Bathinda	2642.48	2642.48	0.00	2579.08	63.40	97.60
3	Faridkot	2748.01	2606.16	141.85	2576.26	171.75	93.75
4	Ferozepur	2644.13	2637.59	6.54	2605.84	38.29	98.55
5	Gurdaspur	2643.03	2640.91	2.12	2591.00	52.03	98.03
6	Hoshiarpur	2664.81	2663.15	1.66	2591.75	73.06	97.26
<i>7</i>	<i>Jalandhar</i>	<i>5204.28</i>	<i>5200.55</i>	<i>3.73</i>	<i>4862.05</i>	<i>342.23</i>	<i>93.42</i>
7.1	Jalandhar Constituency	2546.34	2543.92	2.42	2394.96	151.38	94.05
7.2	Phillaur Constituency	2657.94	2656.63	1.31	2467.09	190.85	92.82
8	Ludhiana	2682.17	2675.01	7.16	2466.46	215.71	91.96
9	Patiala	2636.08	2635.94	0.14	2577.76	58.32	97.79
10	Ropar	2678.88	2662.94	15.94	2528.01	150.87	94.37
11	Sangrur	2654.63	2654.63	0.00	2630.95	23.68	99.11
	Grand Total	34630.54	34451.09	179.45	33176.41	1454.13	95.80

SN	Nodal District	Works sanctioned		Works completed		Works under progress		UC's received	
		No.	Cost	No.	Cost	No.	Cost	No.	Cost
<i>1</i>	<i>2</i>	<i>3</i>	<i>4</i>	<i>5</i>	<i>6</i>	<i>7</i>	<i>8</i>	<i>9</i>	<i>10</i>
1	Amritsar	5342	5431.73	4300	4060.71	1042	1371.02	4300	4060.71
1.1	Amritsar Constituency	2458	2753.15	2035	2138.15	423	615.00	2035	2138.15
1.2	Taran Tarn	2884	2678.58	2265	1922.56	619	756.02	2265	1922.56
2	Bathinda	3211	2642.48	2898	2378.46	313	264.02	2898	2378.46
3	Faridkot	4510	2606.16	4423	2461.20	87	144.96	4423	2461.20
4	Ferozepur	2446	2637.59	2417	2568.09	29	69.50	2366	2452.03
5	Gurdaspur	2976	2640.91	2781	2406.49	195	234.42	2781	2406.49
6	Hoshiarpur	5294	2663.15	4966	2294.25	328	368.90	4966	2294.25
7	Jalandhar	8293	5200.55	7571	4224.11	722	976.44	7571	4224.11
7.1	Jalandhar Constituency	3221	2543.92	2752	1987.07	469	556.85	2752	1987.07
7.2	Phillaur Constituency	5072	2656.63	4819	2237.04	253	419.59	4819	2237.04
8	Ludhiana	2615	2675.01	2282	2284.26	333	390.75	2282	2284.26
9	Patiala	2342	2635.94	2155	2224.43	187	411.51	2155	2224.43
10	Ropar	5327	2662.94	4511	2231.11	816	431.83	4445	2199.03
11	Sangrur	3890	2654.63	3799	2565.41	91	89.22	3799	2565.41
	Grand Total	46246	34451.09	42103	29698.52	4143	4752.57	41986	29550.38

SN	Nodal District	Total Funds Recd by the MP	Funds distributed to successor MPs	Funds to be distributed	Total Funds Sanctioned by the MP Col. {3-(4+5)}	Actual Exp.	Unspent Balance Col.(6-7)	%age utilisation over funds available Col. (7/6)
1	2	3	4	5	6	7	8	9
1	Amritsar - Sh.Raj Mohinder Singh	500.46	0.00	0.00	500.46	500.46	0.00	100.00
2	Jalandhar							
2.1	Sh. Balbir Singh	438.80	55.04	0.00	383.76	383.76	0.00	100.00
2.2	Sh. Iqbal Singh	340.94	59.79	0.00	281.15	281.15	0.00	100.00
2.3	Sh. Barjinder Singh Hamdard	354.38	2.34	0.00	352.04	352.04	0.00	100.00
Total		1134.12	117.17	0.00	1016.95	1016.95	0.00	100.00
3	Ludhiana							
3.1	Sh. Jagir Singh Dard	426.18	23.18	0.25	402.75	400.75	2.00	99.50
3.2	Sh. Mohinder Singh Kalyan	489.97	36.97	0.00	453.00	453.00	0.00	100.00
3.3	Sh.Lajpat Rai	1218.34	122.59	0.00	1095.75	1095.75	0.00	100.00
Total		2134.49	182.74	0.25	1951.50	1949.50	2.00	99.90
4	Patiala							
4.1	Sh. Vinod Sharma	414.26	16.34	0.00	397.92	395.92	2.00	99.50
4.2	Sh. Surinder Kumar Singla	389.46	38.59	0.00	350.87	350.87	0.00	100.00
4.3	Sh. Gurchran Singh Tohra	1250.60	23.13	1.93	1225.54	1218.79	6.75	99.45
Total		2054.32	78.06	1.93	1974.33	1965.58	8.75	99.56

SN	Nodal District	Total Funds Recd by the MP	Funds distributed to successor MPs	Funds to be distributed	Total Funds Sanctioned by the MP Col. {3-(4+5)}	Actual Exp.	Unspent Balance Col.(6-7)	%age utilisation over funds available Col. (7/6)
1	2	3	4	5	6	7	8	9
5	Ferozepur - Sh. Virendera Kataria	395.00	0.00	0.00	395.00	395.00	0.00	100.00
6	Gurdaspur							
6.1	Sh. Bhupinder Singh Mann	212.81	9.70	0.00	203.11	203.11	0.00	100.00
6.2	Smt. Sukhbans Kaur Bhinder	558.87	11.47	0.00	547.40	547.00	0.40	99.93
	Total	771.68	21.17	0.00	750.51	750.11	0.40	99.95
7	Mansa - Sh. Balwinder Singh Bhunder	847.15	40.99	0.00	806.16	806.16	0.00	100.00
8	Fatehgarh Sahib - Sh.Sukhdev Singh Libra	1257.13	53.12	0.00	1204.01	1177.76	26.25	97.82
9	Sangrur - Sh.Sukhdev Singh Dhindsa	1264.31	10.29	0.00	1254.02	1254.02	0.00	100.00
10	Faridkot - Smt.Gurcharan Kaur	679.80	19.47	0.02	660.31	656.22	4.09	99.38
11	Mukatsar - Sh.Sukhbir Singh Badal	834.70	0.00	20.82	813.88	811.46	2.42	99.70
Grand Total		11873.16	523.01	23.02	11327.13	11283.22	43.91	99.61

SN	Nodal District	Works sanctioned		Works completed		Works under progress		UC's received	
		No.	Cost	No.	Cost	No.	Cost	No.	Cost
<i>1</i>	<i>2</i>	<i>3</i>	<i>4</i>	<i>5</i>	<i>6</i>	<i>7</i>	<i>8</i>	<i>9</i>	<i>10</i>
1	Amritsar- Sh.Raj Mohinder Singh	308	500.46	308	500.46	0	0.00	308	500.46
2	Jalandhar								
2.1	Sh. Balbir Singh	301	383.76	298	381.76	3	2.00	298	381.76
2.2	Sh. Iqbal Singh	187	281.15	187	281.15	0	0.00	187	281.15
2.3	Sh. Barjinder Singh Hamdard	220	352.04	220	352.04	0	0.00	220	352.04
	Total	708	1016.95	705	1014.95	3	2.00	705	1014.95
3	Ludhiana								
3.1	Sh. Jagir Singh Dard	289	402.75	287	400.75	2	2.00	287	400.75
3.2	Sh. Mohinder Singh Kalyan	153	453.00	152	448.00	1	5.00	152	448.00
3.3	Sh.Lajpat Rai	320	1095.75	320	1095.75	0	0.00	320	1095.75
	Total	762	1951.50	759	1944.50	3	7.00	759	1944.50
4	Patiala								
4.1	Sh. Vinod Sharma	259	397.92	258	395.92	1	2.00	258	395.92
4.2	Sh. Surinder Kumar Singla	404	350.87	404	350.87	0	0.00	404	350.87
4.3	Sh. Gurchran Singh Tohra	1418	1225.54	1408	1218.79	10	6.75	1408	1218.79
	Total	2081	1974.33	2070	1965.58	11	8.75	2070	1965.58

SN	Nodal District	Works sanctioned		Works completed		Works under progress		UC's received	
		No.	Cost	No.	Cost	No.	Cost	No.	Cost
1	2	3	4	5	6	7	8	9	10
5	Ferozepur - Sh. Virendera Kataria	134	395.00	134	395.00	0	0.00	134	395.00
6	Gurdaspur								
6.1	Sh. Bhupinder Singh Mann	206	203.11	206	203.11	0	0.00	206	203.11
6.2	Smt. Sukhbans Kaur Bhinder	497	547.40	490	533.40	7	14.00	419	463.90
	Total	703	750.51	696	736.51	7	14.00	625	667.01
7	Mansa - Sh. Balwinder Singh Bhunder	983	806.16	983	806.16	0	0.00	960	790.46
8	Fatehgarh Sahib* - Sh.Sukhdev Singh Libra	1669	1204.01	1626	1176.51	43	27.50	1626	1176.51
9	Sangrur** - Sh.Sukhdev Singh Dhindsa	1200	1254.02	1200	1254.02	0	0.00	1200	1254.02
10	Faridkot - Smt.Gurcharan Kaur	254	660.31	251	656.22	3	4.09	246	648.55
11	Mukatsar*** - Sh.Sukhbir Singh Badal	766	813.88	761	810.44	5	3.44	761	810.44
	Grand Total	9568	11327.13	9493	11260.35	75	66.78	9394	11167.48

* 59 works discontinued excluded

** 61 discontinued works included.

***Included two discontinued works.

SN	Nodal District	Total Fund available	Sanction				Actual Expenditure				Unsanctioned/Unspent			Performance During Sept., 2009	
			Upto previous month 31/8/09	During current month 30/9/09 Col (6-4)	Upto current month 30/9/09	% age of funds sanctioned Col (6/3)	Upto previous month 31/8/09	During current month 30/9/09 Col (10-8)	Upto current month 30/9/09	%age utilisation Col(10/3)	Unsanctioned Balance - Col (3-6)	Total Unspent Balance Col (3-10)	Unspent with the Executing Agencies as on 30/9/09 - Col (13-12) = (6-10)	Unspent with the Executing Agencies as on 31/8/09 - Col (14+9-5) = (4-8)	%age of Funds spent during Sept., 09 - Col (9/15)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	Amritsar-Sh.Navjot Singh Sidhu	0.00	0.00	0.00	0.00	#DIV/0!	0.00	0.00	0.00	#DIV/0!	0.00	0.00	0.00	0.00	0.00
2	Bathinda-Smt. Harsimrat Kaur Badal	105.43	102.75	0.00	102.75	97.46	7.13	0.00	7.13	6.76	2.68	98.30	95.62	95.62	0.00
3	Faridkot-Smt Paramjit Kaur Gulshan	100.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	100.00	100.00	0.00	0.00	0.00
4	Ferozepur-Sh. Sher Singh Ghubia	100.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	100.00	100.00	0.00	0.00	0.00
5	Gurdaspur-Sh. Partap Singh Bajwa	100.29	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	100.29	100.29	0.00	0.00	0.00
6	Hoshiarpur- Smt. Santosh Chowdhary	100.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	100.00	100.00	0.00	0.00	0.00
7	Jalandhar-Sh.Mohinder Singh Kaypee	100.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	100.00	100.00	0.00	0.00	0.00
8	Ludhiana-Sh. Manish Tiwari	100.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	100.00	100.00	0.00	0.00	0.00
9	Patiala-Smt. Preneet Kaur	100.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	100.00	100.00	0.00	0.00	0.00
10	Sangrur-Sh. Vijay Inder Singla	100.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	100.00	100.00	0.00	0.00	0.00

SN	Nodal District	Total Fund available	Sanction				Actual Expenditure				Unsanctioned/Unspent			Performance During Sept., 2009	
			Upto previous month 31/8/09	During current month 30/9/09 Col (6-4)	Upto current month 30/9/09	% age of funds sanctioned Col (6/3)	Upto previous month 31/8/09	During current month 30/9/09 Col (10-8)	Upto current month 30/9/09	%age utilisation Col(10/3)	Unsanctioned Balance - Col (3-6)	Total Unspent Balance Col (3-10)	Unspent with the Executing Agencies as on 30/9/09 - Col (13-12) = (6-10)	Unspent with the Executing Agencies as on 31/8/09 - Col (14+9-5) = (4-8)	%age of Funds spent during Sept., 09 - Col (9/15)
<i>1</i>	<i>2</i>	<i>3</i>	<i>4</i>	<i>5</i>	<i>6</i>	<i>7</i>	<i>8</i>	<i>9</i>	<i>10</i>	<i>11</i>	<i>12</i>	<i>13</i>	<i>14</i>	<i>15</i>	<i>16</i>
11	Fatehgarh Sahib-Sh. Sukhdev Singh	100.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	100.00	100.00	0.00	0.00	0.00
12	Ropar-Sh.Ravneet Singh (Anandpur Sahib)	100.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	100.00	100.00	0.00	0.00	0.00
13	Tarn Taran-Dr.Rattan Singh Ajnala (Khadoor Sahib)	100.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	100.00	100.00	0.00	0.00	0.00
Grand Total		1205.72	102.75	0.00	102.75	#DIV/0!	7.13	0.00	7.13	0.59	1102.97	1198.59	95.62	95.62	0.00

SN	Nodal District	Works sanctioned		Works completed		Works under progress		UC's received	
		No.	Cost	No.	Cost	No.	Cost	No.	Cost
<i>1</i>	<i>2</i>	<i>3</i>	<i>4</i>	<i>5</i>	<i>6</i>	<i>7</i>	<i>8</i>	<i>9</i>	<i>10</i>
1	Amritsar-Sh.Navjot Singh Sidhu	0	0.00	0	0.00	0	0.00	0	0.00
2	Bathinda-Smt. Harsimrat Kaur Badal	51	102.75	0	0.00	51	102.75	0	0.00
3	Faridkot-Smt Paramjit Kaur Gulshan	0	0.00	0	0.00	0	0.00	0	0.00
4	Ferozepur-Sh. Sher Singh Ghubia	0	0.00	0	0.00	0	0.00	0	0.00
5	Gurdaspur-Sh. Partap Singh Bajwa	0	0.00	0	0.00	0	0.00	0	0.00
6	Hoshiarpur- Smt. Santosh Chowdhary	0	0.00	0	0.00	0	0.00	0	0.00
7	Jalandhar-Sh.Mohinder Singh Kaypee	0	0.00	0	0.00	0	0.00	0	0.00
8	Ludhiana-Sh. Manish Tiwari	0	0.00	0	0.00	0	0.00	0	0.00
9	Patiala-Smt. Preneet Kaur	0	0.00	0	0.00	0	0.00	0	0.00
10	Sangrur-Sh. Vijay Inder Singla	0	0.00	0	0.00	0	0.00	0	0.00
11	Fatehgarh Sahib-Sh. Sukhdev Singh	0	0.00	0	0.00	0	0.00	0	0.00
12	Ropar-Sh.Ravneet Singh (Anandpur Sahib)	0	0.00	0	0.00	0	0.00	0	0.00
13	Tarn Taran-Dr.Rattan Singh Ajnala (Khadoor Sahib)	0	0.00	0	0.00	0	0.00	0	0.00
Grand Total		51	102.75	0	0.00	51	102.75	0	0.00

SN	Nodal District	Total Fund available	Sanction				Actual Expenditure				Unsanctioned/Unspent			Performance During Sept., 2009	
			Upto previous month 31/8/09	During current month 30/9/09 Col (6-4)	Upto current month 30/9/09	% age of funds sanctioned Col (6/3)	Upto previous month 31/8/09	During current month 30/9/09 Col (10-8)	Upto current month 30/9/09	%age utilisation Col(10/3)	Unsanctioned Balance - Col (3-6)	Total Unspent Balance Col (3-10)	Unspent with the Executing Agencies as on 30/9/09 - Col (13-12) = (6-10)	Unspent with the Executing Agencies as on 31/8/09 - Col (14+9-5) = (4-8)	%age of Funds spent during Sept, 09 - Col (9/15)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
	Amritsar														
1	Sh.Rajmohinder Singh	839.98	839.65	0.00	839.65	99.96	759.34	0.00	759.34	90.40	0.33	80.64	80.31	80.31	0.00
	Gurdaspur														
2	Sh.Ashwani Kumar	964.00	927.55	0.00	927.55	96.22	810.30	71.75	882.05	91.50	36.45	<u>81.95</u>	45.50	117.25	61.19
	Hoshiarpur														
3	Sh. Dharampal Sabharwal	864.98	762.74	0.50	763.24	88.24	682.24	10.50	692.74	80.09	101.74	172.24	70.50	80.50	13.04
4	Smt. Ambika Soni	1055.19	967.49	38.00	1005.49	95.29	875.22	20.00	895.22	84.84	<u>49.70</u>	<u>159.97</u>	110.27	92.27	21.68
5	Sh.Varinder Singh Bajwa	1157.38	1107.44	31.00	1138.44	98.36	980.30	22.14	1002.44	86.61	<u>18.94</u>	<u>154.94</u>	136.00	127.14	17.41
	<i>Total</i>	<i>3077.55</i>	<i>2837.67</i>	<i>69.50</i>	<i>2907.17</i>	<i>94.46</i>	<i>2537.76</i>	<i>52.64</i>	<i>2590.40</i>	<i>84.17</i>	<i>170.38</i>	<i>487.15</i>	<i>316.77</i>	<i>299.91</i>	<i>17.55</i>
	Jalandhar														
6	Sh. Naresh Gujral	519.54	404.21	0.00	404.21	77.80	330.90	0.41	331.31	63.77	115.33	<u>188.23</u>	72.90	73.31	0.56
	Taran Tarn														
7	Sh.Manohar Singh Gill	1070.81	1064.95	0.00	1064.95	99.45	989.30	6.00	995.30	92.95	5.86	75.51	69.65	75.65	7.93
	Grand Total	6471.88	6074.03	69.50	6143.53	94.93	5427.60	130.80	5558.40	85.89	328.35	913.48	585.13	646.43	20.23

SN	Nodal District	Works sanctioned		Works completed		Works under progress		UC's received	
		No.	Cost	No.	Cost	No.	Cost	No.	Cost
1	2	3	4	5	6	7	8	9	10
	Amritsar								
1	Sh.Rajmohinder Singh	516	839.65	221	367.64	295	472.01	221	367.64
	Gurdaspur								
2	Sh. Ashwani Kumar	986	927.55	797	755.48	189	172.07	704	682.98
	Hoshiarpur								
3	Sh. Dharampal Sabharwal	146	763.24	89	528.44	57	234.80	89	528.44
4	Smt. Ambika Soni	544	1005.49	303	545.02	241	460.47	303	545.02
5	Sh.Varinder Singh Bajwa	884	1138.44	678	787.34	206	351.10	678	787.34
	Total	1574	2907.17	1070	1860.8	504	1046.37	1070	1860.80
	Jalandhar								
6	Sh. Naresh Gujral	182	404.21	137	229.36	45	174.85	137	229.36
	Tarn Taran								
7	Sh.Manohar Singh Gill	419	1064.95	152	489.58	267	575.37	152	489.58
	Grand Total	3677	6143.53	2377	3702.86	1300	2440.67	1077.00	1262.19

SN	Nodal District	Actual Works		Works Uploaded Out of col. 3	Works uploaded Excess/Less (5-3)	%age of Works Uploaded (col. 5/3)	Complete works placed on website out of col. 4	%age of complete works placed on website(col.7/4)
		Sanctioned	Completed					
1	2	3	4	5	6	7	8	9
1	Amritsar	6165	4819	6133	-32	99.48	4552	94.46
2	Faridkot	4781	4616	4731	-50	98.95	4547	98.51
3	Sangrur	5334	4980	5334	0	100.00	4963	99.66
4	Muktsar	766	761	766	0	100.00	761	100.00
5	Taran Tarn	407	148	366	-41	89.93	144	97.30
6	Bathinda	3211	2847	3211	0	100.00	2847	100.00
7	Fatehgarh Sahib(Ropar)	7075	6055	7075	0	100.00	5970	98.60
8	Jalandhar	9149	8376	8836	-313	96.58	7944	94.84
9	Hoshiarpur	6774	5853	6767	-7	99.90	5851	99.97
10	Mansa	983	983	983	0	100.00	983	100.00
11	Gurdaspur	4623	4076	4447	-176	96.19	3578	87.78
	Firozpur	2581	2534	2580	-1	99.96	2466	97.32
13	Ludhiana	3383	3018	3315	-68	97.99	2961	98.11
14	Patiala	4423	4214	4406	-17	99.62	4165	98.84
Total		59655	53280	58950	-705	98.82	51732	97.09

Sr. No.	District	Actual Works		Works Uploaded							
		Sanctioned	Completed	Completed	Ongoing	Yet Not Started	Discontinued	Delayed	Total Works Placed on Website (5+6+7+8)	% of Works Placed on Website (10/3)	% of Completed Works on Website (5/4)
1	2	3	4	5	6	7	8	9	10	11	12
1	Amritsar	1761	716	585	832	340	4	5	1761	100.00	81.70
2	Bathinda	1002	637	637	162	129	74	18	1002	100.00	100.00
3	Faridkot	1122	968	847	51	62	18	73	978	87.17	87.50
4	Ferozepur	588	552	484	7	77	20	26	588	100.00	87.68
5	Gurdaspur	1052	849	676	63	236	0	31	975	92.68	79.62
6	Hoshiarpur	1389	1015	1015	350	3	21	125	1389	100.00	100.00
7	Jalandhar	1712	1025	677	274	469	10	12	1430	83.53	66.05
8	Ludhiana	933	592	539	175	131	26	5	871	93.35	91.05
9	Patiala	454	256	216	0	226	0	0	442	97.36	84.38
10	Sangrur	1419	1309	1292	1	64	62	132	1419	100.00	98.70
11	Fatehgarh Sahib	1907	1082	1082	666	86	49	16	1883	98.74	100.00
Total		13339	9001	8050	2581	1823	284	443	12738	95.49	89.43

Sr. No.	District	Actual Works		Works Uploaded							
		Sanctioned	Completed	Completed	Ongoing	Yet Not Started	Discontinued	Delayed	Total Works Placed on Website (5+6+7+8)	% of Works Placed on Website (10/3)	% of Completed Works on Website (5/4)
1	2	3	4	5	6	7	8	9	10	11	12
	Amritsar										
1	Sh.Rajmohinder Singh	515	218	93	242	173	0	3	508	98.64	42.66
	Gurdaspur								0		
2	Sh.Ashwani Kumar	986	649	508	7	393	0	42	908	92.09	78.27
	Hoshiarpur										
3	Sh. Dharampal Sabharwal	142	74	74	58	10	0	1	142	100.00	100.00
4	Smt. Ambika Soni, RS	526	278	278	153	86	9	11	526	100.00	100.00
5	Sh.Varinder Singh Bajwa	786	591	591	124	58	6	43	779	99.11	100.00
	Total	1454	943	943	335	154	15	55	1447	99.52	100.00
	Jalandhar										
6	Sh. Naresh Kumar Gujral	183	132	123	0	47	0	0	170	92.90	93.18
	Taran Tarn										
7	Sh. Manohar Singh Gill	407	148	144	222	0	0	1	366	89.93	97.30
	Total	3545	2090	1811	806	767	15	101	3399	95.88	86.65

Sr. No.	Constituency	Actual Works		Works Uploaded							
		Sanctioned	Completed	Completed	Ongoing	Yet Not Started	Discontinued	Delayed	Total Works Placed on Website (5+6+7+8)	% of Works Placed on Website (10/3)	% of Completed Works on Website (5/4)
1	2	3	4	5	6	7	8	9	10	11	12
1	Amritsar	324	324	324	0	0	0	0	324	100.00	100.00
2	Bathinda	455	455	455	0	0	0	2	455	100.00	100.00
3	Faridkot	981	981	981	0	0	0	0	981	100.00	100.00
4	Firozpur	490	488	488	0	2	0	3	490	100.00	100.00
5	Gurdaspur	331	331	339	0	0	0	0	339	102.42	102.42
6	Hoshiarpur	335	334	334	0	0	1	33	335	100.00	100.00
7	Jalandhar	422	419	418	0	0	0	137	418	99.05	99.76
8	Ludhiana	158	152	152	0	0	0	0	152	96.20	100.00
9	Patiala	155	155	155	0	0	0	1	155	100.00	100.00
10	Phillaur	647	645	630	0	15	2	61	647	100.00	97.67
11	Ropar	201	200	200	0	1	0	15	201	100.00	100.00
12	Sangrur	98	94	94	0	0	4	2	98	100.00	100.00
13	Taran Tarn	147	147	147	0	0	0	0	147	100.00	100.00
	Total	4744	4725	4717	0	18	7	254	4742	99.96	99.83

Sr. No.	Constituency	Actual Works		Works Uploaded							
		Sanctioned	Completed	Completed	Ongoing	Yet Not Started	Discontinued	Delayed	Total Works Placed on Website (5+6+7+8)	% of Works Placed on Website (10/3)	% of Completed Works on Website (5/4)
1	2	3	4	5	6	7	8	9	10	11	12
1	Amritsar	138	138	138	0	0	0	0	138	100.00	100.00
2	Bathinda	139	139	139	0	0	0	0	139	100.00	100.00
3	Faridkot	398	398	398	0	0	0	0	398	100.00	100.00
4	Ferozepur	231	230	230	0	1	0	2	231	100.00	100.00
5	Gurdaspur	184	184	192	0	0	0	0	192	104.35	104.35
6	Hoshiarpur	386	386	386	0	0	0	0	386	100.00	100.00
7	Jalandhar	184	184	184	0	0	0	57	184	100.00	100.00
8	Ludhiana	190	190	190	0	0	0	0	190	100.00	100.00
9	Patiala	319	319	319	0	0	0	1	319	100.00	100.00
10	Phillaur	710	710	708	0	0	1	95	709	99.86	99.72
11	Ropar	327	327	327	0	0	0	0	327	100.00	100.00
12	Sangrur	291	285	285	0	0	6	2	291	100.00	100.00
13	Taran Tarn	521	521	504	0	0	0	0	504	96.74	96.74
	Total	4018	4011	4000	0	1	7	157	4008	99.75	99.73

Sr. No.	Constituency	Actual Works		Works Uploaded							
		Sanctioned	Completed	Completed	Ongoing	Yet Not Started	Discontinued	Delayed	Total Works Placed on Website (5+6+7+8)	% of Works Placed on Website (10/3)	% of Completed Works on Website (5/4)
1	2	3	4	5	6	7	8	9	10	11	12
1	Amritsar	49	49	49	0	0	0	0	49	100.00	100.00
2	Bathinda	240	240	240	0	0	0	0	240	100.00	100.00
3	Faridkot	285	285	284	0	1	0	0	285	100.00	99.65
4	Ferozepur	111	111	111	0	0	0	1	111	100.00	100.00
5	Gurdaspur	216	216	215	0	0	0	0	215	99.54	99.54
6	Hoshiarpur	287	287	287	0	0	0	212	287	100.00	100.00
7	Jalandhar	116	116	116	0	0	0	24	116	100.00	100.00
8	Ludhiana	71	71	71	0	0	0	0	71	100.00	100.00
9	Patiala	147	147	147	0	0	0	0	147	100.00	100.00
10	Phillaur	248	248	247	0	0	0	85	247	99.60	99.60
11	Ropar	234	234	234	0	0	0	0	234	100.00	100.00
12	Sangrur	234	234	230	0	0	4	1	234	100.00	98.29
13	Taran Tarn	192	192	183	1	0	0	0	184	95.83	95.31
	Total	2430	2430	2414	1	1	4	323	2420	99.59	99.34

Sr. No.	Constituency	Actual Works		Works Uploaded							
		Sanctioned	Completed	Completed	Ongoing	Yet Not Started	Discontinued	Delayed	Total Works Placed on Website (5+6+7+8)	% of Works Placed on Website (10/3)	% of Completed Works on Website (5/4)
1	2	3	4	5	6	7	8	9	10	11	12
1	Amritsar	1046	1046	1045	0	0	1	0	1046	100.00	99.90
2	Bathinda	1375	1375	1375	0	0	0	1	1375	100.00	100.00
3	Faridkot	1741	1733	1816	1	8	10	23	1835	105.40	104.79
4	Firozpur	1026	1019	1019	7	0	0	7	1026	100.00	100.00
5	Gurdaspur	1151	1151	1121	0	3	1	0	1125	97.74	97.39
6	Hoshiarpur	2923	2886	2886	6	6	25	336	2923	100.00	100.00
7	Jalandhar	1769	1764	1764	0	3	2	339	1769	100.00	100.00
8	Ludhiana	1269	1250	1250	19	0	0	2	1269	100.00	100.00
9	Patiala	1267	1267	1267	0	0	0	116	1267	100.00	100.00
10	Phillaur	2450	2433	2402	22	6	9	447	2439	99.55	98.73
11	Ropar	2761	2563	2563	89	10	99	41	2761	100.00	100.00
12	Sangrur	2024	1862	1862	0	0	162	15	2024	100.00	100.00
13	Taran Tarn	1164	1164	1164	0	0	0	0	1164	100.00	100.00
	Total	21966	21513	21534	144	36	309	1327	22023	100.26	100.10

*Sangrur 176 works discontinued (Duplicate)

Sr. No.	Constituency	Actual Works		Works Uploaded							
		Sanctioned	Completed	Completed	Ongoing	Yet Not Started	Discontinued	Delayed	Total Works Placed on Website (5+6+7+8)	% of Works Placed on Website (10/3)	% of Completed Works on Website (5/4)
1	2	3	4	5	6	7	8	9	10	11	12
1	Amritsar										
	Sh.Raj Mohinder Singh	308	308	308	0	0	0	0	308	100.00	100.00
2	Jalandhar										
2.1	Sh. Balbir Singh	301	298	298	0	2	0	0	300	99.67	100.00
2.2	Sh. Iqbal Singh	187	187	187	0	0	0	87	187	100.00	100.00
2.3	Sh. Barjinder Singh Hamdard	220	220	219	0	1	0	61	220	100.00	99.55
	<i>Total</i>	<i>708</i>	<i>705</i>	<i>704</i>	<i>0</i>	<i>3</i>	<i>0</i>	<i>148</i>	<i>707</i>	<i>99.86</i>	<i>99.86</i>
3	Ludhiana										
3.1	Sh. Jagir Singh Dard	289	287	286	1	2	0	0	289	100.00	99.65
3.2	Sh. Mohinder Singh Kalyan	153	152	152	1	0	0	0	153	100.00	100.00
3.3	Sh.Lajpat Rai	320	320	320	0	0	0	1	320	100.00	100.00
	<i>Total</i>	<i>762</i>	<i>759</i>	<i>758</i>	<i>2</i>	<i>2</i>	<i>0</i>	<i>1</i>	<i>762</i>	<i>100.00</i>	<i>99.87</i>
4	Patiala										
4.1	Sh. Vinod Sharma	259	258	257	0	0	1	2	258	99.61	99.61
4.2	Sh. Surinder Kumar Singla	404	404	399	0	1	0	7	400	99.01	98.76
4.3	Sh.Gurcharan Singh Tohra	1418	1408	1403	0	15	0	0	1418	100.00	99.64
	<i>Total</i>	<i>2081</i>	<i>2070</i>	<i>2059</i>	<i>0</i>	<i>16</i>	<i>1</i>	<i>9</i>	<i>2076</i>	<i>99.76</i>	<i>99.47</i>

Sr. No.	Constituency	Actual Works		Works Uploaded							
		Sanctioned	Completed	Completed	Ongoing	Yet Not Started	Discontinued	Delayed	Total Works Placed on Website (5+6+7+8)	% of Works Placed on Website (10/3)	% of Completed Works on Website (5/4)
1	2	3	4	5	6	7	8	9	10	11	12
5	Ferozepur										
	Sh. Virendera Kataria	134	134	134	0	0	0	1	134	100.00	100.00
6	Gurdaspur										
6.1	Sh. Bhupinder Singh Mann	206	206	200	0	0	0	0	200	97.09	97.09
6.2	Smt. Sukhbans Kaur Bhinder	497	490	316	164	13	0	9	493	99.20	64.49
<i>Total</i>		<i>703</i>	<i>696</i>	<i>516</i>	<i>164</i>	<i>13</i>	<i>0</i>	<i>9</i>	<i>693</i>	<i>98.58</i>	<i>74.14</i>
7	Mansa										
	Sh. Balwinder Singh Bhunder	983	983	983	0	0	0	6	983	100.00	100.00
8	Fatehgarh Sahib										
	Sh.Sukhdev Singh Libra	1669	1608	1562	42	4	61	10	1669	100.00	97.14
9	Sangrur										
	Sh.Sukhdev Singh Dhindsa	1268	1200	1200	0	0	68	3	1268	100.00	100.00
10	Faridkot										
	Smt. Gurcharan Kaur	254	247	221	2	25	6	5	254	100.00	89.47
11	Mukatsar										
	Sh.Sukhbir Singh Badal	766	761	761	0	2	2	1	765	99.87	100.00
Grand Total		9636	9471	9206	210	65	138	193	9619	99.82	97.20