

SN	Constituency	Installments not released by Govt. of India	
		2009-10 (Ist)	2009-10 (IInd)
1	Amritsar	1	1
2	Anandpur Sahib		1
3	Bathinda		1
4	Faridkot	1	1
5	Fatehgarh Sahib		1
6	Ferozepur		1
7	Gurdaspur		1
8	Hoshiarpur	1	1
9	Jalandhar		1
10	Khadoor Sahib		1
11	Ludhiana		1
12	Patiala	1	1
13	Sangrur		1
	Total	4	13

SN.	Name - Rajya Sabha MP	Installments not released by GOI							Reasons of non-release			
		2006-07 (IInd)	2007-08 (Ist)	2007-08 (IInd)	2008-09 (Ist)	2008-09 (IInd)	2009-10 (Ist)	2009-10 (IInd)	Unsanctioned balance >50 lakh	Unspent Balance >100 lakh	UC pending	Audit certificate pending
1	Sh. Raj Mohinder Singh (Amritsar)					1	1	1	No	No	2008-09	2007-08
2	Sh. Ashwani Kumar (Gurdaspur)	1	1	1	1	1	1	1	No	Yes	2006-07 2007-08 2008-09	2005-06 2006-07 2007-08
3	Sh. Dharam Pal Sabarwal (Hoshiarpur)			1	1	1	1	1	No	No	2007-08	2006-07
4	Smt. Ambika Soni (Hoshiarpur)							1	Yes	Yes		
5	Sh. Varinder Singh Bajwa (Hoshiarpur)							1	No	Yes		
6	Sh. Naresh Gujral (Jalandhar)					1	1	1	No	Yes		2006-07
7	Sh. M.S.Gill (Tarn Taran)						1	1	No	No	2008-09	
	Total	1	1	2	2	4	5	7				

SN	Nodal District	Funds available			Actual Expenditure			Unutilised funds (Col 7-Col 12)	% age utilisation of funds Col.(8/5)	Rank
		Previous Lok Sabha	Retired Rajya Sabha	Total	Previous Lok Sabha	Retired Rajya Sabha	Total			
1	2	3	4	5	6	7	8	9	10	11
1	Amritsar	5432.04	500.46	5932.50	5167.25	500.46	5667.71	264.79	95.54	9
2	Bathinda	2646.29	0.00	2646.29	2568.35	0.00	2568.35	77.94	97.05	6
3	Faridkot	2647.64	660.31	3307.95	2548.65	656.22	3204.87	103.08	96.88	8
4	Ferozepur	2644.13	395.00	3039.13	2600.82	395.00	2995.82	43.31	98.57	4
5	Gurdaspur	2641.81	750.51	3392.32	2470.44	750.11	3220.55	171.77	94.94	11
6	Hoshiarpur	2664.97	0.00	2664.97	2584.75	0.00	2584.75	80.22	96.99	7
7	Jalandhar	5208.52	1016.95	6225.47	4774.48	1016.95	5791.43	434.04	93.03	13
8	Ludhiana	2682.17	1951.50	4633.67	2466.46	1949.50	4415.96	217.71	95.30	10
9	Patiala	2636.08	1974.33	4610.41	2569.26	1965.58	4534.84	75.57	98.36	5
10	Sangrur	2658.08	1254.02	3912.10	2613.17	1254.02	3867.19	44.91	98.85	3
11	Fatehgarh Sahib	2678.88	1204.01	3882.89	2500.41	1177.76	3678.17	204.72	94.73	12
12	Mansa	0.00	806.16	806.16	0.00	806.16	806.16	0.00	100.00	1
13	Mukatsar	0.00	813.88	813.88	0.00	811.46	811.46	2.42	99.70	2
	Total	34540.61	11327.13	45867.74	32864.04	11283.22	44147.26	1720.48	96.25	

SN.	Nodal District	Works Sanctioned			Works Completed			Pending Works (col.7-12)	%age of works completed Col.(12/7)	Rank
		Previous Lok Sabha	Retd. Rajya Sabha	Total	Previous Lok Sabha	Retd. Rajya Sabha	Total			
<i>1</i>	<i>2</i>	<i>3</i>	<i>4</i>	<i>5</i>	<i>6</i>	<i>7</i>	<i>8</i>	<i>9</i>	<i>10</i>	<i>11</i>
1	Amritsar	5342	308	5650	4300	308	4608	1042	81.56	13
2	Bathinda	3211	0	3211	2887	0	2887	324	89.91	11
3	Faridkot	4518	254	4772	4390	251	4641	131	97.25	5
4	Ferozepur	2446	134	2580	2414	134	2548	32	98.76	3
5	Gurdaspur	2934	703	3637	2734	696	3430	207	94.31	7
6	Hoshiarpur	5294	0	5294	4943	0	4943	351	93.37	8
7	Jalandhar	8279	708	8987	7548	705	8253	734	91.83	9
8	Ludhiana	2615	762	3377	2282	759	3041	336	90.05	10
9	Patiala	2342	2081	4423	2151	2070	4221	202	95.43	6
10	Sangrur	3890	1200	5090	3783	1200	4983	107	97.90	4
11	Fatehgarh Sahib	5333	1669	7002	4500	1626	6126	876	87.49	12
12	Mansa	0	983	983	0	983	983	0	100.00	1
13	Mukatsar	0	766	766	0	761	761	5	99.35	2
Total		46204	9568	55772	41932	9493	51425	4347	92.21	

SN	Nodal District	Total Funds available	Funds sanctioned	Actual Expenditure	Unutilised/ Unspent Balance (col.3 -col.5)	%age utilisation over funds available (col.5 over col.3)
1	2	3	4	5	6	7
1	Amritsar	5432.04	5431.73	5167.25	264.79	95.13
1.1	Amritsar Constituency	2753.15	2753.15	2654.83	98.32	96.43
1.2	Taran Tarn Constituency	2678.89	2678.58	2512.42	166.47	93.79
2	Bathinda	2646.29	2645.48	2568.35	77.94	97.05
3	Faridkot	2647.64	2624.79	2548.65	98.99	96.26
4	Ferozepur	2644.13	2640.35	2600.82	43.31	98.36
5	Gurdaspur	2641.81	2605.41	2470.44	171.37	93.51
6	Hoshiarpur	2664.97	2663.31	2584.75	80.22	96.99
7	Jalandhar	5208.52	5170.12	4774.48	434.04	91.67
7.1	Jalandhar Constituency	2546.83	2544.41	2323.59	223.24	91.23
7.2	Phillaur Constituency	2661.69	2625.71	2450.89	210.80	92.08
8	Ludhiana	2682.17	2675.01	2466.46	215.71	91.96
9	Patiala	2636.08	2635.94	2569.26	66.82	97.47
10	Ropar	2678.88	2664.34	2500.41	178.47	93.34
11	Sangrur	2658.08	2649.63	2613.17	44.91	98.31
	Grand Total	34540.61	34406.11	32864.04	1676.57	95.15

SN	Nodal District	Works sanctioned		Works completed		Works under progress		UC's received	
		No.	Cost	No.	Cost	No.	Cost	No.	Cost
<i>1</i>	<i>2</i>	<i>3</i>	<i>4</i>	<i>5</i>	<i>6</i>	<i>7</i>	<i>8</i>	<i>9</i>	<i>10</i>
1	Amritsar	5342	5431.73	4300	4060.71	1042	1371.02	3577	3023.03
1.1	Amritsar Constituency	2458	2753.15	2035	2138.15	423	615.00	1556	1411.01
1.2	Taran Tarn	2884	2678.58	2265	1922.56	619	756.02	2021	1612.02
2	Bathinda	3211	2645.48	2887	2366.20	324	279.28	2209	1618.61
3	Faridkot	4518	2624.79	4390	2434.46	128	190.33	3397	1359.37
4	Ferozepur	2446	2640.35	2414	2561.09	32	79.26	1828	1613.88
5	Gurdaspur	2934	2605.41	2734	2348.99	200	256.42	1852	1521.40
6	Hoshiarpur	5294	2663.31	4943	2279.91	351	383.40	3895	1614.03
7	Jalandhar	8279	5170.12	7548	4206.32	731	963.80	6514	3144.61
7.1	Jalandhar Constituency	3222	2544.41	2747	1984.81	475	559.60	2478	1586.98
7.2	Phillaur Constituency	5057	2625.71	4801	2221.51	256	404.20	4036	1557.63
8	Ludhiana	2615	2675.01	2282	2284.26	333	390.75	1667	1629.38
9	Patiala	2342	2635.94	2151	2215.93	191	420.01	1888	1625.10
10	Ropar	5333	2664.34	4500	2502.74	833	161.60	3365	1589.25
11	Sangrur	3890	2649.63	3783	2261.65	107	387.98	2471	1631.62
	Grand Total	46204	34406.11	41932	29522.26	4272	4883.85	32663	20370.28

SN	Nodal District	Total Funds Recd by the MP	Funds distributed to successor MPs	Funds to be distributed	Total Funds Sanctioned by the MP Col. {3-(4+5)}	Actual Exp.	Unspent Balance Col.(6-7)	%age utilisation over funds available Col. (7/6)
1	2	3	4	5	6	7	8	9
1	Amritsar - Sh.Raj Mohinder Singh	500.46	0.00	0.00	500.46	500.46	0.00	100.00
2	Jalandhar							
2.1	Sh. Balbir Singh	438.80	55.04	0.00	383.76	383.76	0.00	100.00
2.2	Sh. Iqbal Singh	340.94	59.79	0.00	281.15	281.15	0.00	100.00
2.3	Sh. Barjinder Singh Hamdard	354.38	2.34	0.00	352.04	352.04	0.00	100.00
Total		1134.12	117.17	0.00	1016.95	1016.95	0.00	100.00
3	Ludhiana							
3.1	Sh. Jagir Singh Dard	426.18	23.18	0.25	402.75	400.75	2.00	99.50
3.2	Sh. Mohinder Singh Kalyan	489.97	36.97	0.00	453.00	453.00	0.00	100.00
3.3	Sh.Lajpat Rai	1218.34	122.59	0.00	1095.75	1095.75	0.00	100.00
Total		2134.49	182.74	0.25	1951.50	1949.50	2.00	99.90
4	Patiala							
4.1	Sh. Vinod Sharma	414.26	16.34	0.00	397.92	395.92	2.00	99.50
4.2	Sh. Surinder Kumar Singla	389.46	38.59	0.00	350.87	350.87	0.00	100.00
4.3	Sh. Gurchran Singh Tohra	1250.60	23.13	1.93	1225.54	1218.79	6.75	99.45
Total		2054.32	78.06	1.93	1974.33	1965.58	8.75	99.56

SN	Nodal District	Total Funds Recd by the MP	Funds distributed to successor MPs	Funds to be distributed	Total Funds Sanctioned by the MP Col. {3-(4+5)}	Actual Exp.	Unspent Balance Col.(6-7)	%age utilisation over funds available Col. (7/6)
1	2	3	4	5	6	7	8	9
5	Ferozepur - Sh. Virendera Kataria	395.00	0.00	0.00	395.00	395.00	0.00	100.00
6	Gurdaspur							
6.1	Sh. Bhupinder Singh Mann	212.81	9.70	0.00	203.11	203.11	0.00	100.00
6.2	Smt. Sukhbans Kaur Bhinder	558.87	11.47	0.00	547.40	547.00	0.40	99.93
	Total	771.68	21.17	0.00	750.51	750.11	0.40	99.95
7	Mansa - Sh. Balwinder Singh Bhunder	847.15	40.99	0.00	806.16	806.16	0.00	100.00
8	Fatehgarh Sahib - Sh.Sukhdev Singh Libra	1257.13	53.12	0.00	1204.01	1177.76	26.25	97.82
9	Sangrur - Sh.Sukhdev Singh Dhindsa	1264.31	10.29	0.00	1254.02	1254.02	0.00	100.00
10	Faridkot - Smt.Gurcharan Kaur	679.80	19.47	0.02	660.31	656.22	4.09	99.38
11	Mukatsar - Sh.Sukhbir Singh Badal	834.70	0.00	20.82	813.88	811.46	2.42	99.70
Grand Total		11873.16	523.01	23.02	11327.13	11283.22	43.91	99.61

SN	Nodal District	Works sanctioned		Works completed		Works under progress		UC's received	
		No.	Cost	No.	Cost	No.	Cost	No.	Cost
<i>1</i>	<i>2</i>	<i>3</i>	<i>4</i>	<i>5</i>	<i>6</i>	<i>7</i>	<i>8</i>	<i>9</i>	<i>10</i>
1	Amritsar- Sh.Raj Mohinder Singh	308	500.46	308	500.46	0	0.00	308	500.46
2	Jalandhar								
2.1	Sh. Balbir Singh	301	383.76	298	381.76	3	2.00	298	381.76
2.2	Sh. Iqbal Singh	187	281.15	187	281.15	0	0.00	187	281.15
2.3	Sh. Barjinder Singh Hamdard	220	352.04	220	352.04	0	0.00	220	352.04
	Total	708	1016.95	705	1014.95	3	2.00	705	1014.95
3	Ludhiana								
3.1	Sh. Jagir Singh Dard	289	402.75	287	400.75	2	2.00	287	400.75
3.2	Sh. Mohinder Singh Kalyan	153	453.00	152	448.00	1	5.00	152	448.00
3.3	Sh.Lajpat Rai	320	1095.75	320	1095.75	0	0.00	320	1095.75
	Total	762	1951.50	759	1944.50	3	7.00	759	1944.50
4	Patiala								
4.1	Sh. Vinod Sharma	259	397.92	258	395.92	1	2.00	258	395.92
4.2	Sh. Surinder Kumar Singla	404	350.87	404	350.87	0	0.00	404	350.87
4.3	Sh. Gurchran Singh Tohra	1418	1225.54	1408	1218.79	10	6.75	1408	1218.79
	Total	2081	1974.33	2070	1965.58	11	8.75	2070	1965.58

SN	Nodal District	Works sanctioned		Works completed		Works under progress		UC's received	
		No.	Cost	No.	Cost	No.	Cost	No.	Cost
1	2	3	4	5	6	7	8	9	10
5	Ferozepur - Sh. Virendera Kataria	134	395.00	134	395.00	0	0.00	134	395.00
6	Gurdaspur								
6.1	Sh. Bhupinder Singh Mann	206	203.11	206	203.11	0	0.00	206	203.11
6.2	Smt. Sukhbans Kaur Bhinder	497	547.40	490	533.40	7	14.00	419	463.90
	Total	703	750.51	696	736.51	7	14.00	625	667.01
7	Mansa - Sh. Balwinder Singh Bhunder	983	806.16	983	806.16	0	0.00	960	790.46
8	Fatehgarh Sahib* - Sh.Sukhdev Singh Libra	1669	1204.01	1626	1176.51	43	27.50	1626	1176.51
9	Sangrur** - Sh.Sukhdev Singh Dhindsa	1200	1254.02	1200	1254.02	0	0.00	1200	1254.02
10	Faridkot - Smt.Gurcharan Kaur	254	660.31	251	656.22	3	4.09	246	648.55
11	Mukatsar*** - Sh.Sukhbir Singh Badal	766	813.88	761	810.44	5	3.44	761	810.44
	Grand Total	9568	11327.13	9493	11260.35	75	66.78	9394	11167.48

* 59 works discontinued excluded

** 61 discontinued works included.

***Included two discontinued works.

SN	Nodal District	Total Fund available	Funds sanctioned	Unsanctioned Balance col(3-4)	Actual Expenditure	Unspent Balnce col.(3-6)	%age utilisation Col(6/3)
1	2	3	4	5	6	7	8
	Amritsar						
1	Sh.Navjot Singh Sidhu, (Amritsar)	1341.14	1341.14	0.00	1243.82	97.32	92.74
2	Dr.Rattan Singh Ajnala (Tarn Taran)	1064.87	1064.56	0.31	900.40	164.47	84.55
<i>Total</i>		<i>2406.01</i>	<i>2405.70</i>	<i>0.31</i>	<i>2144.22</i>	<i>261.79</i>	<i>89.12</i>
3	Bathinda -Smt. Paramjit Kaur	1027.68	1026.87	0.81	949.74	77.94	92.42
4	Faridkot -Sh. Sukhbir Singh Badal	1283.18	1260.33	22.85	1188.08	95.10	92.59
5	Ferozepur -Sh. Zora Singh Mann	1019.93	1016.15	3.78	982.90	37.03	96.37
6	Gurdaspur -Sh. Vinod Khanna	1092.72	1056.32	36.40	921.35	171.37	84.32
7	Hoshiarpur -Sh.Avinash Rai Khanna	1042.19	1040.53	1.66	965.38	76.81	92.63
	Jalandhar						
8	Sh.RanaGurjit Singh (Jalandhar)	954.45	952.03	2.42	736.61	217.84	77.18
9	Sh. Charanjit Singh Attwal (Phillaur)	1086.43	1050.45	35.98	893.26	193.17	82.22
<i>Total</i>		<i>2040.88</i>	<i>2002.48</i>	<i>38.40</i>	<i>1629.87</i>	<i>411.01</i>	<i>79.86</i>
10	Ludhiana -Sh. Sharanjit Singh Dhillon	1037.59	1030.43	7.16	837.08	200.51	80.68

SN	Nodal District	Total Fund available	Funds sanctioned	Unsanctioned Balance col(3-4)	Actual Expenditure	Unspent Balnce col.(3-6)	%age utilisation Col(6/3)
1	2	3	4	5	6	7	8
11	Patiala-Smt. Preneet Kaur	1010.98	1010.84	0.14	944.16	66.82	93.39
12	Sangrur-Sh. Sukhdev Singh Dhindsa	1026.46	1018.01	8.45	981.55	44.91	95.62
13	Fatehgarh Sahib-Sh. Sukhdev Singh Libra, (Ropar)	1048.18	1033.64	14.54	894.31	153.87	85.32
Grand Total		14035.80	13901.30	134.50	12438.64	1597.16	88.62

SN	Nodal District	Works sanctioned		Works completed		Works under progress		UC's received	
		No.	Cost	No.	Cost	No.	Cost	No.	Cost
1	2	3	4	5	6	7	8	9	10
	Amritsar								
1	Sh.Navjot Singh Sidhu (Amritsar)	901	1341.14	479	727.14	422	614.00	479	727.14
2	Dr.Rattan Singh Ajnala	860	1064.56	244	310.54	616	754.02	244	310.54
Total		1761	2405.7	723	1037.68	1038	1368.02	723	1037.68
3	Bathinda- Smt. Paramjit Kaur	1002	1026.87	678	747.59	324	279.28	678	747.59
4	Faridkot- Sh. Sukhbir Singh Baddal	1113	1260.33	993	1075.09	120	185.24	887	782.55
5	Ferozepur- Sh. Zora Singh Mann	588	1016.15	565	946.65	23	69.50	500	794.09
6	Gurdaspur- Sh. Vinod Khanna	1052	1056.32	852	799.90	200	256.42	698	605.83
7	Hoshiarpur- Sh.Avinash Rai Khanna	1389	1040.53	1048	665.88	341	374.65	1048	665.88
	Jalandhar					0	0.00		
8	Sh.RanaGurjit Singh (Jalandhar)	733	952.03	269	397.83	464	554.20	269	397.83
9	Sh. Charanjit Singh Attwal (Phillaur)	1004	1050.45	765	663.88	239	386.57	765	663.88
Total		1737	2002.48	1034	1061.71	703	940.77	1034	1061.71
10	Ludhiana -Sh. Sharanjit Singh Dhillon	933	1030.43	615	654.88	318	375.55	615	654.88
11	Patiala- Smt. Preneet Kaur	454	1010.84	263	590.83	191	420.01	263	590.83

SN	Nodal District	Works sanctioned		Works completed		Works under progress		UC's received	
		No.	Cost	No.	Cost	No.	Cost	No.	Cost
<i>1</i>	<i>2</i>	<i>3</i>	<i>4</i>	<i>5</i>	<i>6</i>	<i>7</i>	<i>8</i>	<i>9</i>	<i>10</i>
12	Sangrur -Sh. Sukhdev Singh Dhindsa	1419	1018.01	1312	913.49	107	104.52	1312	913.49
13	Fatehgarh Sahib -Sh. Sukhdev Singh Libra(Ropar)	1909	1033.64	1135	630.03	774	403.61	1069	600.38
<i>Grand Total</i>		<i>13357</i>	<i>13901.30</i>	<i>9218</i>	<i>9123.73</i>	<i>4139</i>	<i>4777.57</i>	<i>8827</i>	<i>8454.91</i>

SN	Nodal District	Total Fund available	Sanction				Actual Expenditure				Unsanctioned/Unspent			Performance During Aug, 2009	
			Upto previous month 31/7/09	During current month 31/8/09 Col (6-4)	Upto current month 31/8/09	% age of funds sanctioned Col (6/3)	Upto previous month 31/7/09	During current month 31/8/09 Col (10-8)	Upto current month 31/8/09	%age utilisation Col(10/3)	Unsanctioned Balance - Col (3-6)	Total Unspent Balance Col (3-10)	Unspent with the Executing Agencies as on 31/8/09 - Col (13-12) =(6-10)	Unspent with the Executing Agencies as on 31/7/09 - Col (14+9-5) =(4-8)	%age of Funds spent during Aug, 09 - Col (9/15)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
	Amritsar														
1	Sh.Rajmohinder Singh	839.98	837.65	2.00	839.65	99.96	748.52	10.82	759.34	90.40	0.33	80.64	80.31	89.13	12.14
	Gurdaspur														
2	Sh.Ashwani Kumar	963.11	927.55	0.00	927.55	96.31	798.39	11.91	810.30	84.13	35.56	<u>152.81</u>	117.25	129.16	9.22
	Hoshiarpur														
3	Sh. Dharampal Sabharwal	764.98	762.74	0.00	762.74	99.71	666.24	16.00	682.24	89.18	2.24	82.74	80.50	96.50	16.58
4	Smt. Ambika Soni	1055.19	949.49	18.00	967.49	91.69	859.72	15.50	875.22	82.94	<u>87.70</u>	<u>179.97</u>	92.27	89.77	17.27
5	Sh.Varinder Singh Bajwa	1157.38	1057.37	50.07	1107.44	95.69	959.80	20.50	980.30	84.70	<u>49.94</u>	<u>177.08</u>	127.14	97.57	21.01
	<i>Total</i>	<i>2977.55</i>	<i>2769.60</i>	<i>68.07</i>	<i>2837.67</i>	<i>95.30</i>	<i>2485.76</i>	<i>52.00</i>	<i>2537.76</i>	<i>85.23</i>	<i>139.88</i>	<i>439.79</i>	<i>299.91</i>	<i>283.84</i>	<i>18.32</i>
	Jalandhar														
6	Sh. Naresh Gujral	419.50	404.21	0.00	404.21	96.36	237.20	93.70	330.90	78.88	15.29	<u>88.60</u>	73.31	167.01	56.10
	Taran Tarn														
7	Sh.Manohar Singh Gill	1068.66	1025.45	39.50	1064.95	99.65	957.47	31.83	989.30	92.57	3.71	79.36	75.65	67.98	46.82
	Grand Total	6268.80	5964.46	109.57	6074.03	96.89	5227.34	200.26	5427.60	86.58	194.77	841.20	646.43	737.12	27.17

SN	Nodal District	Works sanctioned		Works completed		Works under progress		UC's received	
		No.	Cost	No.	Cost	No.	Cost	No.	Cost
1	2	3	4	5	6	7	8	9	10
	Amritsar								
1	Sh.Rajmohinder Singh	516	839.65	221	367.64	295	472.01	221	367.64
	Gurdaspur								
2	Sh. Ashwani Kumar	986	927.55	704	682.98	282	244.57	704	682.98
	Hoshiarpur								
3	Sh. Dharampal Sabharwal	143	762.74	85	526.94	58	235.80	85	526.94
4	Smt. Ambika Soni	528	967.49	286	525.02	242	442.47	286	525.02
5	Sh.Varinder Singh Bajwa	786	1107.44	610	587.17	176	520.27	610	587.17
	Total	1457	2837.67	981	1639.13	476	1198.54	981	1639.13
	Jalandhar								
6	Sh. Naresh Gujral	182	404.21	136	227.35	46	176.86	136	227.35
	Tarn Taran								
7	Sh.Manohar Singh Gill	419	1064.95	149	480.58	270	584.37	149	480.58
	Grand Total	3560	6074.03	2191	3397.68	1369	2676.35	822.00	721.33

SN	Nodal District	Actual Works		Works Uploaded Out of col. 3	Works uploaded Excess/Less (5-3)	%age of Works Uploaded (col. 5/3)	Complete works placed on website out of col. 4	%age of complete works placed on website(col.7/4)
		Sanctioned	Completed					
1	2	3	4	5	6	7	8	9
1	Amritsar	6165	4819	6133	-32	99.48	4552	94.46
2	Faridkot	4781	4616	4731	-50	98.95	4547	98.51
3	Sangrur	5334	4980	5334	0	100.00	4963	99.66
4	Muktsar	766	761	766	0	100.00	761	100.00
5	Taran Tarn	407	148	366	-41	89.93	144	97.30
6	Bathinda	3211	2847	3211	0	100.00	2847	100.00
7	Fatehgarh Sahib(Ropar)	7075	6055	7075	0	100.00	5970	98.60
8	Jalandhar	9149	8376	8836	-313	96.58	7944	94.84
9	Hoshiarpur	6774	5853	6767	-7	99.90	5851	99.97
10	Mansa	983	983	983	0	100.00	983	100.00
11	Gurdaspur	4623	4076	4447	-176	96.19	3578	87.78
	Firozpur	2581	2534	2580	-1	99.96	2466	97.32
13	Ludhiana	3383	3018	3315	-68	97.99	2961	98.11
14	Patiala	4423	4214	4406	-17	99.62	4165	98.84
Total		59655	53280	58950	-705	98.82	51732	97.09

Sr. No.	District	Actual Works		Works Uploaded							
		Sanctioned	Completed	Completed	Ongoing	Yet Not Started	Discontinued	Delayed	Total Works Placed on Website (5+6+7+8)	% of Works Placed on Website (10/3)	% of Completed Works on Website (5/4)
1	2	3	4	5	6	7	8	9	10	11	12
1	Amritsar	1761	716	585	832	340	4	5	1761	100.00	81.70
2	Bathinda	1002	637	637	162	129	74	18	1002	100.00	100.00
3	Faridkot	1122	968	847	51	62	18	73	978	87.17	87.50
4	Ferozepur	588	552	484	7	77	20	26	588	100.00	87.68
5	Gurdaspur	1052	849	676	63	236	0	31	975	92.68	79.62
6	Hoshiarpur	1389	1015	1015	350	3	21	125	1389	100.00	100.00
7	Jalandhar	1712	1025	677	274	469	10	12	1430	83.53	66.05
8	Ludhiana	933	592	539	175	131	26	5	871	93.35	91.05
9	Patiala	454	256	216	0	226	0	0	442	97.36	84.38
10	Sangrur	1419	1309	1292	1	64	62	132	1419	100.00	98.70
11	Fatehgarh Sahib	1907	1082	1082	666	86	49	16	1883	98.74	100.00
Total		13339	9001	8050	2581	1823	284	443	12738	95.49	89.43

Sr. No.	District	Actual Works		Works Uploaded							
		Sanctioned	Completed	Completed	Ongoing	Yet Not Started	Discontinued	Delayed	Total Works Placed on Website (5+6+7+8)	% of Works Placed on Website (10/3)	% of Completed Works on Website (5/4)
1	2	3	4	5	6	7	8	9	10	11	12
	Amritsar										
1	Sh.Rajmohinder Singh	515	218	93	242	173	0	3	508	98.64	42.66
	Gurdaspur								0		
2	Sh.Ashwani Kumar	986	649	508	7	393	0	42	908	92.09	78.27
	Hoshiarpur										
3	Sh. Dharampal Sabharwal	142	74	74	58	10	0	1	142	100.00	100.00
4	Smt. Ambika Soni, RS	526	278	278	153	86	9	11	526	100.00	100.00
5	Sh.Varinder Singh Bajwa	786	591	591	124	58	6	43	779	99.11	100.00
	Total	1454	943	943	335	154	15	55	1447	99.52	100.00
	Jalandhar										
6	Sh. Naresh Kumar Gujral	183	132	123	0	47	0	0	170	92.90	93.18
	Taran Tarn										
7	Sh. Manohar Singh Gill	407	148	144	222	0	0	1	366	89.93	97.30
	Total	3545	2090	1811	806	767	15	101	3399	95.88	86.65

Sr. No.	Constituency	Actual Works		Works Uploaded							
		Sanctioned	Completed	Completed	Ongoing	Yet Not Started	Discontinued	Delayed	Total Works Placed on Website (5+6+7+8)	% of Works Placed on Website (10/3)	% of Completed Works on Website (5/4)
1	2	3	4	5	6	7	8	9	10	11	12
1	Amritsar	324	324	324	0	0	0	0	324	100.00	100.00
2	Bathinda	455	455	455	0	0	0	2	455	100.00	100.00
3	Faridkot	981	981	981	0	0	0	0	981	100.00	100.00
4	Firozpur	490	488	488	0	2	0	3	490	100.00	100.00
5	Gurdaspur	331	331	339	0	0	0	0	339	102.42	102.42
6	Hoshiarpur	335	334	334	0	0	1	33	335	100.00	100.00
7	Jalandhar	422	419	418	0	0	0	137	418	99.05	99.76
8	Ludhiana	158	152	152	0	0	0	0	152	96.20	100.00
9	Patiala	155	155	155	0	0	0	1	155	100.00	100.00
10	Phillaur	647	645	630	0	15	2	61	647	100.00	97.67
11	Ropar	201	200	200	0	1	0	15	201	100.00	100.00
12	Sangrur	98	94	94	0	0	4	2	98	100.00	100.00
13	Taran Tarn	147	147	147	0	0	0	0	147	100.00	100.00
	Total	4744	4725	4717	0	18	7	254	4742	99.96	99.83

Sr. No.	Constituency	Actual Works		Works Uploaded							
		Sanctioned	Completed	Completed	Ongoing	Yet Not Started	Discontinued	Delayed	Total Works Placed on Website (5+6+7+8)	% of Works Placed on Website (10/3)	% of Completed Works on Website (5/4)
1	2	3	4	5	6	7	8	9	10	11	12
1	Amritsar	138	138	138	0	0	0	0	138	100.00	100.00
2	Bathinda	139	139	139	0	0	0	0	139	100.00	100.00
3	Faridkot	398	398	398	0	0	0	0	398	100.00	100.00
4	Firozpur	231	230	230	0	1	0	2	231	100.00	100.00
5	Gurdaspur	184	184	192	0	0	0	0	192	104.35	104.35
6	Hoshiarpur	386	386	386	0	0	0	0	386	100.00	100.00
7	Jalandhar	184	184	184	0	0	0	57	184	100.00	100.00
8	Ludhiana	190	190	190	0	0	0	0	190	100.00	100.00
9	Patiala	319	319	319	0	0	0	1	319	100.00	100.00
10	Phillaur	710	710	708	0	0	1	95	709	99.86	99.72
11	Ropar	327	327	327	0	0	0	0	327	100.00	100.00
12	Sangrur	291	285	285	0	0	6	2	291	100.00	100.00
13	Taran Tarn	521	521	504	0	0	0	0	504	96.74	96.74
	Total	4018	4011	4000	0	1	7	157	4008	99.75	99.73

Sr. No.	Constituency	Actual Works		Works Uploaded							
		Sanctioned	Completed	Completed	Ongoing	Yet Not Started	Discontinued	Delayed	Total Works Placed on Website (5+6+7+8)	% of Works Placed on Website (10/3)	% of Completed Works on Website (5/4)
1	2	3	4	5	6	7	8	9	10	11	12
1	Amritsar	49	49	49	0	0	0	0	49	100.00	100.00
2	Bathinda	240	240	240	0	0	0	0	240	100.00	100.00
3	Faridkot	285	285	284	0	1	0	0	285	100.00	99.65
4	Ferozepur	111	111	111	0	0	0	1	111	100.00	100.00
5	Gurdaspur	216	216	215	0	0	0	0	215	99.54	99.54
6	Hoshiarpur	287	287	287	0	0	0	212	287	100.00	100.00
7	Jalandhar	116	116	116	0	0	0	24	116	100.00	100.00
8	Ludhiana	71	71	71	0	0	0	0	71	100.00	100.00
9	Patiala	147	147	147	0	0	0	0	147	100.00	100.00
10	Phillaur	248	248	247	0	0	0	85	247	99.60	99.60
11	Ropar	234	234	234	0	0	0	0	234	100.00	100.00
12	Sangrur	234	234	230	0	0	4	1	234	100.00	98.29
13	Taran Tarn	192	192	183	1	0	0	0	184	95.83	95.31
	Total	2430	2430	2414	1	1	4	323	2420	99.59	99.34

Sr. No.	Constituency	Actual Works		Works Uploaded							
		Sanctioned	Completed	Completed	Ongoing	Yet Not Started	Discontinued	Delayed	Total Works Placed on Website (5+6+7+8)	% of Works Placed on Website (10/3)	% of Completed Works on Website (5/4)
1	2	3	4	5	6	7	8	9	10	11	12
1	Amritsar	1046	1046	1045	0	0	1	0	1046	100.00	99.90
2	Bathinda	1375	1375	1375	0	0	0	1	1375	100.00	100.00
3	Faridkot	1741	1733	1816	1	8	10	23	1835	105.40	104.79
4	Firozpur	1026	1019	1019	7	0	0	7	1026	100.00	100.00
5	Gurdaspur	1151	1151	1121	0	3	1	0	1125	97.74	97.39
6	Hoshiarpur	2923	2886	2886	6	6	25	336	2923	100.00	100.00
7	Jalandhar	1769	1764	1764	0	3	2	339	1769	100.00	100.00
8	Ludhiana	1269	1250	1250	19	0	0	2	1269	100.00	100.00
9	Patiala	1267	1267	1267	0	0	0	116	1267	100.00	100.00
10	Phillaur	2450	2433	2402	22	6	9	447	2439	99.55	98.73
11	Ropar	2761	2563	2563	89	10	99	41	2761	100.00	100.00
12	Sangrur	2024	1862	1862	0	0	162	15	2024	100.00	100.00
13	Taran Tarn	1164	1164	1164	0	0	0	0	1164	100.00	100.00
	Total	21966	21513	21534	144	36	309	1327	22023	100.26	100.10

*Sangrur 176 works discontinued (Duplicate)

Sr. No.	Constituency	Actual Works		Works Uploaded							
		Sanctioned	Completed	Completed	Ongoing	Yet Not Started	Discontinued	Delayed	Total Works Placed on Website (5+6+7+8)	% of Works Placed on Website (10/3)	% of Completed Works on Website (5/4)
1	2	3	4	5	6	7	8	9	10	11	12
1	Amritsar										
	Sh.Raj Mohinder Singh	308	308	308	0	0	0	0	308	100.00	100.00
2	Jalandhar										
2.1	Sh. Balbir Singh	301	298	298	0	2	0	0	300	99.67	100.00
2.2	Sh. Iqbal Singh	187	187	187	0	0	0	87	187	100.00	100.00
2.3	Sh. Barjinder Singh Hamdard	220	220	219	0	1	0	61	220	100.00	99.55
	<i>Total</i>	<i>708</i>	<i>705</i>	<i>704</i>	<i>0</i>	<i>3</i>	<i>0</i>	<i>148</i>	<i>707</i>	<i>99.86</i>	<i>99.86</i>
3	Ludhiana										
3.1	Sh. Jagir Singh Dard	289	287	286	1	2	0	0	289	100.00	99.65
3.2	Sh. Mohinder Singh Kalyan	153	152	152	1	0	0	0	153	100.00	100.00
3.3	Sh.Lajpat Rai	320	320	320	0	0	0	1	320	100.00	100.00
	<i>Total</i>	<i>762</i>	<i>759</i>	<i>758</i>	<i>2</i>	<i>2</i>	<i>0</i>	<i>1</i>	<i>762</i>	<i>100.00</i>	<i>99.87</i>
4	Patiala										
4.1	Sh. Vinod Sharma	259	258	257	0	0	1	2	258	99.61	99.61
4.2	Sh. Surinder Kumar Singla	404	404	399	0	1	0	7	400	99.01	98.76
4.3	Sh.Gurcharan Singh Tohra	1418	1408	1403	0	15	0	0	1418	100.00	99.64
	<i>Total</i>	<i>2081</i>	<i>2070</i>	<i>2059</i>	<i>0</i>	<i>16</i>	<i>1</i>	<i>9</i>	<i>2076</i>	<i>99.76</i>	<i>99.47</i>

Sr. No.	Constituency	Actual Works		Works Uploaded							
		Sanctioned	Completed	Completed	Ongoing	Yet Not Started	Discontinued	Delayed	Total Works Placed on Website (5+6+7+8)	% of Works Placed on Website (10/3)	% of Completed Works on Website (5/4)
1	2	3	4	5	6	7	8	9	10	11	12
5	Ferozepur										
	Sh. Virendera Kataria	134	134	134	0	0	0	1	134	100.00	100.00
6	Gurdaspur										
6.1	Sh. Bhupinder Singh Mann	206	206	200	0	0	0	0	200	97.09	97.09
6.2	Smt. Sukhbans Kaur Bhinder	497	490	316	164	13	0	9	493	99.20	64.49
<i>Total</i>		<i>703</i>	<i>696</i>	<i>516</i>	<i>164</i>	<i>13</i>	<i>0</i>	<i>9</i>	<i>693</i>	<i>98.58</i>	<i>74.14</i>
7	Mansa										
	Sh. Balwinder Singh Bhunder	983	983	983	0	0	0	6	983	100.00	100.00
8	Fatehgarh Sahib										
	Sh.Sukhdev Singh Libra	1669	1608	1562	42	4	61	10	1669	100.00	97.14
9	Sangrur										
	Sh.Sukhdev Singh Dhindsa	1268	1200	1200	0	0	68	3	1268	100.00	100.00
10	Faridkot										
	Smt. Gurcharan Kaur	254	247	221	2	25	6	5	254	100.00	89.47
11	Mukatsar										
	Sh.Sukhbir Singh Badal	766	761	761	0	2	2	1	765	99.87	100.00
Grand Total		9636	9471	9206	210	65	138	193	9619	99.82	97.20